

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PR Region Nalgonda - Suryapet District - Construction of New MPP building at Kodad (V&M) - According Extension of Agreement Time up to 30.06.2018 without penalty - Orders - Issued.

---

**PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.Rt.No. 247**

**Dated: 17-04-2018.**

**Read the following:-**

1. G.O.Rt.No.652, PR&RD (Progs.II) Dept,dt.13.10.2015.
2. From the ENC, PR, Hyd, LR.No.S1/DEE-II/Nlg/MPPbldgs/  
Kodad/15-16, dt. 10.10.2017.

<<<>>>

**ORDER:-**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 30.6.2018 without imposing liquidated damages in respect of the work "Construction of New MPP building at Kodad (V&M)", as the delay is not attributable to the contractor and the delay is due to site was handed over after expiry of agreement time i.e., on 30.06.2017.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take necessary action accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**VIKAS RAJ**  
**PRINCIPAL SECRETARY TO GOVERNMENT(FAC)**

**To**

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The OSD to Minister (PR&RD).

SF/SC.

**//FORWARDED::BY ORDER//**

**SECTION OFFICER**